

**Part-A, R-APDRP Initiatives and progress (as on 05.03.2016) in 67 towns**

DC commissioning with all Hardware, Operating System & availability of network connectivity	<ul style="list-style-type: none"> <li>• Data Centre commissioned on 25.03.2013</li> <li>•</li> </ul>
Data Recovery Centre (at Agartala)	<ul style="list-style-type: none"> <li>• M/s EMERSON has been awarded the work on 28.03.2014.</li> <li>• Work is nearing completion</li> </ul>
GIS survey & Validation. (Asset mapping & Consumer Indexing)	<ul style="list-style-type: none"> <li>• Asset Mapping: Submitted by ITIA – 67 (out of 67), Approved by Utility – 66 (67)</li> <li>• Consumer Indexing: Submitted by ITIA – 66 (67), Approved by Utility –66/67 towns</li> </ul>
Meter & Modems at all DTs, Feeders, Boundary points, HT consumers etc.	<ul style="list-style-type: none"> <li>• All 67 towns: Total meters installed – 10324 (out of 10324)</li> <li>• 65/ 67 town modems</li> </ul>
Go Live	<ul style="list-style-type: none"> <li>• 63 towns (out of 67) Go-live.</li> </ul>
Baseline Reports	<ul style="list-style-type: none"> <li>• All 67 established</li> </ul>
Customer Care Centre	<ul style="list-style-type: none"> <li>• CCC completed. Ready to be operationalised.</li> </ul>