

Details of the Contract packages (Tranche 4)

S. No.	Package no. (El. Circle)	Package Name	Lots	Contract value (Rs. Cr.)	Status	Progress (As on 29th Feb, 2016)
						Physical (%)
1	ADB/APDCL/T4/NSS	Const. of new 33/11 KV SS ,const. of 33 KV & 11 KV lines,33 KV terminal equipment & 33 KV and 11 KV crossing for railways and river	Lot-I(Tinsukia)	47.73	Submission of Equipment, Drawing, Technical particulars & Field survey is in progress	30
			Lot-II(Dib/Sib/GLGT)	56.60		30
			Lot-III(Tezpur)	56.37		30
2	ADB/APDCL/T4/R&M	Augmentation and R&M of 33/11 KV SS, const of 33KV and 11 KV lines and const of 11 KV ABC line in various Elect. Circles of the State	Single Lot	53.34	Contract Agreement is signed on 20th Jan 2016	30
3	ADB/APDCL/T4/MMV	Supply of Mobile Testing Vehicle for 18 Nos. T&C Division of APDCL	Lot-I	14.49	Notice of Award is issued on 26.02.2016 and Agreement is to be signed.	23
		Supply of Maintenance Vehicles for 20 Nos. Sub Divisions in the state of Assam on turnkey basis.				
		Supply of Mobile Tailormounted 33/11 KV Substation for emergency restoration of Distribution System	Lot-II	13.10	Contract become effective w.e.f 4th DEC 2015 and GTP etc submitted for approval	30
4	ADB/APDCL/T4/IT	Supply and installation of Intelligent Modems, Testing, Integration with existing MBC system currently installed in the APDCL Data Centre and commissioning in different towns under 19 Electrical Circles. (IT Module for covering 8572 HT consumers of APDCL)	Single Lot	18.45 (Estimated cost)	Rebidding Document is under preparation.	17