

Details of the Contract packages (Tranche 3)

S. No.	Package no. (El. Circle)	Contract value (Rs. Crore)	Completion target	Work details		Physical Progress (As on 29th Feb, 2016)
				Item	Qty	%
1	ADB/ <u>LAZ/01</u> (Kokrajhar & Bongaigaon)	24.60	31-May-16	i) New 33/11 kV S/S (No.):	3	96
				ii) Aug. of 33/11 kV S/S(No.):	2	
				iii) R&M of 33/11 kV S/S(No.):	1	
				iv) New 33 kV Line (km)	127	
				v) New 11 kV Line (km)	42	
2	ADB/ <u>LAZ/02</u> (Ghy-II & Rangia)	22.04	31-Mar-16	i) New 33/11 kV S/S (No.):	4	98
				ii) Aug. of 33/11 kV S/S(No.):	0	
				iii) R&M of 33/11 kV S/S(No.):	0	
				iv) New 33 kV Line (km)	90	
				v) New 11 kV Line (km)	37	
3	ADB/ <u>LAZ/03</u> (Ghy-I, Rangia & Mangldoi)	22.27	31-May-16	i) New 33/11 kV S/S (No.):	4	99
				ii) Aug. of 33/11 kV S/S(No.):	2	
				iii) R&M of 33/11 kV S/S(No.):	2	
				iv) New 33 kV Line (km)	67.5	
				v) New 11 kV Line (km)	34	
4	ADB/ <u>UAZ/01</u> (Dibrugarh & Sibsagar)	20.25	31-May-16	i) New 33/11 kV S/S (No.):	2	99
				ii) Aug. of 33/11 kV S/S(No.):	3	
				iii) R&M of 33/11 kV S/S(No.):	0	
				iv) New 33 kV Line (km)	103	
				v) New 11 kV Line (km)	22	
5	ADB/ <u>UAZ/02</u> (Tinsukia & Dibrugarh)	16.54	31-Dec-15	i) New 33/11 kV S/S (No.):	3	86
				ii) Aug. of 33/11 kV S/S(No.):	1	
				iii) R&M of 33/11 kV S/S(No.):	1	
				iv) New 33 kV Line (km)	59	
				v) New 11 kV Line (km)	36	
6	ADB/ <u>UAZ/03</u> (Jorhat)	23.48	31-May-16	i) New 33/11 kV S/S (No.):	4	98
				ii) Aug. of 33/11 kV S/S(No.):	2	
				iii) R&M of 33/11 kV S/S(No.):	0	
				iv) New 33 kV Line (km)	48.3	
				v) New 11 kV Line (km)	34	
7	ADB/ <u>CAZ/01</u> (Cachar)	16.43	31-May-16	i) New 33/11 kV S/S (No.):	4	95
				ii) Aug. of 33/11 kV S/S(No.):	2	
				iii) R&M of 33/11 kV S/S(No.):	0	
				iv) New 33 kV Line (km)	48.3	
				v) New 11 kV Line (km)	34	
8	ADB/ <u>CAZ/02</u> (Nagaon, Tezpur & Lakhimpur)	30.90	31-Mar-16	i) New 33/11 kV S/S (No.):	6	97
				ii) Aug. of 33/11 kV S/S(No.):	4	
				iii) R&M of 33/11 kV S/S(No.):	1	
				iv) New 33 kV Line (km)	97.5	
				v) New 11 kV Line (km)	64	
9	ADB/HVDS/01 (Kokrajhar/Dhubri/ Nalbari/ GEC-I/GEC-II/Rangia/ Tezpur/Cachar/Jorhat/ Golaghat)	13.58	31-Mar-16	i) 11 kV ABC line (km)	10	88
				ii) LT ABC line(HVDS) (km)	93	
				i) New DTR (HVDS)(No.):	410	
190.09						96