

PACKAGES UNDER TDF 2011-14 (As on 04.03.2016)

33/11 kV new and R&M Sub-station packages

SI No.	Package No.	Name of Circles	Pkg Values (Rs. Crore)	No. of new Substations	No. of R&M Substations	Status
1	SS/JS	Jorhat, Golaghat, Sivasagar	17.72	9	5	9 nos. new S/S complete 4 nos. R&M S/S complete
2	SS/LS	Lakhimpur, Tezpur	13.69	8	3	8 nos. new S/S complete 3 nos. R&M S/S complete
3	SS/NKC	Nagaon, Marigaon, KANCH, Cachar, Badarpur	11.63	7	3	5 nos. new S/S complete 3 nos. R&M S/S complete
4	SS/BK	Bongaigaon, Kokrajhar	16.85	8	7	5 nos. new S/S complete 4 nos. R&M S/S complete
5	SS/TD	Tinsukia, Dibrugarh	12.35	7	2	5 nos. new S/S complete 1 no. R&M S/S complete
6	SS/GGMR	Guwahati-I&II, Rangia, Barpeta, Mangaldoi	16.97	8	6	5 nos. new S/S complete 5 nos. R&M S/S complete
7	R&M/BRBM	Barpeta	2.27	0	3	3 nos. R&M S/S complete
	Total		91.48	47	29	37 nos. new S/S complete 23 nos. R&M S/S complete

33 Kv & 11 Kv Line (for new Substations) packages

SI No.	Package No.	Name of Circles	Pkg Values (Rs. Crore)	Length of 33 kV line (ckm)	Length of 11 kV line (ckm)	Status
1	HVL/JS	Jorhat, Golaghat, Sivasagar	19.20	92.9	45	72.7 ckm 33 kV complete 41 ckm 11 kV complete
2	HVL/TD	Tinsukia, Dibrugarh, Sivasagar, Jorhat, Golaghat	15.98	104.1	34	53.5 ckm 33 kV complete 30 ckm 11 kV complete
3	HVL/LTN	Lakhimpur, Tezpur, Nagaon, Marigaon	25.00	145.2	42	98 ckm 33 kV complete 40 ckm 11 kV complete
4	HVL/BK	Bongaigaon, Kokrajhar	27.95	181	32	132 ckm 33 kV complete 24 ckm 11 kV complete
5	HVL/KC	KANCH, Cachar, Badarpur	12.50	89	26	90% 33 kV complete 80% 11 kV complete
6	HVL/GGMR	Guwahati-I&II, Rangia, Barpeta, Mangaldoi	23.76	127.8	41.8	47.3 ckm 33 kV complete 30 ckm 11 kV complete
7	HVL/Nidanpur	Bongaigaon	11.09	73.5		63 ckm 33 kCV complete
	Total		135.48	813.50	220.80	466.5 ckm 33 kV complete 165 ckm 11 kV complete

DTR-LINE packages

SI No.	Package No.	Name of Circles	Pkg Values (Rs. Crore)	No. of new DTR	Length of 11 kV line (ckm)	Length of LT line (ckm)	Status
1	DTR-Line/DTSJ/65	Dibrugarh	11.56	188	79	13	Complete
2	DTR-Line/DTSJ/66	Tinsukia	16.00	230	101	13	Complete
3	DTR-Line/DTSJ/67	Sivasagar	11.70	173	92	15	Complete

4	DTR-Line/DTSJ/68	Jorhat, Golaghat	12.95	200	85	15	Complete
5	DTR-Line/CAR/27	Cachar, Badarpur	14.27	170	117	22	Complete
6	DTR-Line/CAR/28	Nagaon, Marigaon	16.03	288	52	14	Complete
7	DTR-Line/CAR/29	Tezpur, Lakhimpur	25.76	371	107	20	Complete
8	DTR-Line/LAR/31	Guwahati-I & II	24.45	334	66	33.15	Complete
9	DTR-Line/LAR/32	Mangaldoi	10.70	192	61	10	Complete
10	DTR-Line/LAR/33	Rangia, Barpeta	18.71	370	74	20	Complete
11	DTR-Line/LAR/34	Bongaign, Kokr.	24.84	422	99	20	Complete
	Sub-total		186.97	2938	933	195.15	

ABC Line Packages

SI No.	Package No.	Name of Circles	Pkg Values (Rs. Crore)	Length of LT ABC line (ckm)	Status
1	ABC/UAR	Tinsukia, Dibrugarh, Sivasagar, Jorhat, Golaghat	22.87	107.4	Complete
2	ABC/CAR	Nagaon, Marigaon, KANCH, Cachar, Badarpur, Tezpur, Lakhimpur	30.90	125.9	Complete

3	ABC/LAR	Guwahati-I&II, Rangia, Barpeta, Mangaldoi, Bongaigaon, Kokrajhar	30.00	282.5	Complete at Guwahati-I&II, Rangia & Barpeta and 80% complete in the remaining circles.
	Total		83.77	515.80	